



Date Called in	
Date Scheduled	11/2/2022

**City Of Orono**  
**Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form**

Property Address:	2205 Bayview Place
PID:	1711723440025

Owner Information			
Name:			
Mailing Address: (if different from Property)	<b>CERTIFIED</b> <b>EXPIRES: 11/2/2032</b>		
Phone:		Email:	

Inspector Information			
Name:			
Company/ Organization		License number:	
Phone:		Email:	

Inspection			
System	Standard	Pass	Fail
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.	X	
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.	X	
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.	X	
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)	X	
Notes:	New Sewer and water service connected and inspected 11/2/2022 4" sch 40 PVC sewer service 75 ft long with tracer wire and anode. Video of 12ft of 6"CIPP provided by Ouverson		
Toilet Removed For Inspection:	○ Yes   ○ No		

Inspectors Signature:		Date:
Owners Signature:		Date:

City Review	
<input checked="" type="checkbox"/> Compliant	<input type="checkbox"/> Corrective Action Required
Certificate of Compliance Expires: 11/2/2032	Corrective Action Due by:
Date: 11/2/2022	Signature: <i>Kelle Hoën</i> Name: Kelle Hoën

CITY OF ORONO  
INSPECTION NOTICE  
PERMIT NO. 2205-000087

CALLED IN  
SCHEDULED  
COMPLETED

DATE  
10/31  
11/1/22

TIME  
10:00 AM

ADDRESS 2205 Bayview

OWNER \_\_\_\_\_

TELEPHONE NO. \_\_\_\_\_

CONTRACTOR Reid 763 245 4087

DESCRIPTION Sewer Inspection (Water Done 10/28)

- |  |  |  |
|--|--|--|
| <input type="checkbox"/> FOOTING               | <input type="checkbox"/> DEMO - FINAL          | <input type="checkbox"/> SEPTIC FINAL          |
| <input type="checkbox"/> POURED WALL           | <input type="checkbox"/> PLUMBING RI           | <input type="checkbox"/> EXCAV/GRADING/FILLING |
| <input type="checkbox"/> FOUNDATION DRAIN TILE | <input type="checkbox"/> PLUMBING FINAL        | <input type="checkbox"/> TREE REMOVAL          |
| <input type="checkbox"/> LATHE                 | <input type="checkbox"/> MECHANICAL RI         | <input type="checkbox"/> SITE INSPECTION       |
| <input type="checkbox"/> FRAMING               | <input type="checkbox"/> MECHANICAL FINAL      | <input type="checkbox"/> RATED WALLS           |
| <input type="checkbox"/> INSULATION            | <input type="checkbox"/> WOOD BURNER/FIREPLACE | <input type="checkbox"/> COMPLAINT             |
| <input type="checkbox"/> FINAL                 | <input type="checkbox"/> WATER HOOK-UP         | <input type="checkbox"/> FOLLOW-UP             |
| <input type="checkbox"/> AS BUILT - SURVEY     | <input type="checkbox"/> SEWER HOOK-UP         | <input type="checkbox"/> FOUNDATION/REMOVAL    |
| <input type="checkbox"/> DEMO - SITE           | <input type="checkbox"/> SEPTIC INSTALL        |  |

OWNER/CONTRACTOR TO MEET YOU: YES NO

COMMENTS: 4" Sch 40 PVC Sewer Service  
75' long with tracer wire + angle

5lb Air test for 15 minutes  
all ok

Has to Live 6" to manhole  
video provided 11/2/22

- |   |   |
|---|---|
| <input checked="" type="checkbox"/> WORK SATISFACTORY: PROCEED                              | <input checked="" type="checkbox"/> PROJECT COMPLETE    |
| <input type="checkbox"/> CORRECT WORK & PROCEED   | <input type="checkbox"/> ISSUE CERTIFICATE OF OCCUPANCY |
| <input type="checkbox"/> CORRECT WORK, CALL FOR REINSPECTION BEFORE COVERING                | <input type="checkbox"/> TEMPORARY                      |
| <input type="checkbox"/> CORRECT UNSAFE CONDITION WITHIN _____ HOURS. INSPECTOR WILL RETURN | <input type="checkbox"/> PERMANENT                      |
| <input type="checkbox"/> STOP ORDER POSTED. CALL INSPECTOR                                  | <input checked="" type="checkbox"/> PHOTO TAKEN         |
| <input type="checkbox"/> INSPECTION REQUIRED. CALL TO ARRANGE ACCESS.                       | <input type="checkbox"/> CITATION ISSUED                |

Call for the next inspection 24 hours in advance. (952) 249-4600

Owner/Contractor on site: Reid

Inspector: Scott

White Copy/Inspector's File

Canary Copy/Site Notice