TASK 65997



7/7/2022 Date Called in

Date Scheduled 7/8/2022 10:00 AM

City Of Orono Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Property Address:	980 Tonkawa Rd		
PID:	0811723120001	The state of the s	
	- 1		

<u> </u>			
	Own	er Information	n
Name:	Craig Smith		
Mailing Address: (if different from Property)	PO BOX 465 Spring Park 55384		CERTIFIED EXPIRES: 7/8/2032
Phone:	952-567-1594	67-1594 Email: cfsmith.0903@yahoo.com	
Name:	Inspec	tor Informatio	on .
	mpany/ Organization City of Orono License number:		e number:
Phone:		Email:	

	Inspection		
System	Standard	Pass	Fail
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.	V	
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.	V	
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.	V	/
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)	V	
Notes:			
Toilet Removed For Inspection:	∘ Yes € No		

Inspectors Signature:	Date: 7/8/67
Owners Signature:	Date:

City Review			
☑ Compliant		☐ Corrective Action Required	
Certificate of Compliance E	xpires: 7/8/2032	Corrective Action Due by:	
Date:	Signature:	ellahoer	
7/8/22	Name: Kellie H	Den	

Service Line Inspection Details

Weather Conditions:	4
Approximate Depth of Service	
Type and Size of Service	IT, DAG
Overall Condition of Service Pipe	600à

Please no	ote all connections, fittings, points of concern on service line including infiltration, tree root, cracks, misaligned joints, etc. This report must include a digital copy of the televising.		
Feet			
Example: 0 1-10			
B; 0;	3" clear out in basement utility room		
Ñ	PVC to Abs		
Notes:	Main		