



TSSK 64629

Date Called in	
Date Scheduled	

City Of Orono
Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Reinspected After Repair 7/27/2022

Property Address:	2740 Kelly Ave
PID:	2111723230037

Owner Information			
Name:	Rick Illies/Penney Shaw		
Mailing Address: (if different from Property)	CERTIFIED EXPIRES: 7/27/2032		
Phone:	612-709-6886 / 952-472-1132	Email:	plshaw@mchsi.com

Inspector Information			
Name:			
Company/ Organization		License number:	
Phone:		Email:	

Inspection			
System	Standard	Pass	Fail
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.	X	
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.	X	
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.	X	
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)	X	
Notes:	30' of 6" CIPP to main and 15' of 4' Sch40 22 1/2 bend to 20" of Sch40 4" and then CIPP 34' and tied into cast pipe coming out of house. Watched Video. All OK -Scott O.		
Toilet Removed For Inspection:	o Yes o No		

Inspectors Signature:	Date:
Owners Signature:	Date:

City Review	
<input checked="" type="checkbox"/> Compliant	<input type="checkbox"/> Corrective Action Required
Certificate of Compliance Expires: 7/27/2032	Corrective Action Due by:
Date: 8/2/2022	Signature: Kellie Hoem
	Name: Kellie Hoem