

Date Called in	
Date Scheduled	

City Of Orono Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

TESHORE		J Server Server						
Property Address	s: 1105 Tonkawa Road							
PID:	081172313004							
	,	Owner I	nformation					
Name: Mailing Address: (if different from				¥				
Property) Phone:			Email:					
Thone.			Ellian.					
		Inspector	Information					
Name:		•						
Company/ Organization			License number:					
Phone:			Email:					
,								
			pection					
System	Standa				Pass	Fail		
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.							
Foundation			pipes that collect storm water from	n				
Drains	around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.							
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.							
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)							
Notes:	Sewer line was connected and inspected on 11/4/2020 4" sch 40 PVC with tracer wire and anode. 138' of service pipe 5lb air test for 15 minutes All OK Scott							
Toilet Removed For Inspection:	○ Yes ○ No							
· 0'				Τ.,				
Inspectors Signature:		Date:						
Owners Signature	:			Date:				
•		City I	Danisani					
V Campliant		City I	Review Garrantiva Antion I	D = ===imod				
	Compliant Corrective Action Required							
Certificate of Compliance Expires: 11/04/2030 Corrective Action Due by: Date: Signature: Corrective Action Due by: Corrective Action								
7/31/2024 Name: Kellie Hoen								