



TASK 87026

Date Called in	8/23/2024
Date Scheduled	9/3/2024 1:30 PM

**City Of Orono**  
**Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form**  
**Reinspected After Repairs 11/7/2024**

Property Address:	3400 Bayside Road
PID:	0511723130030

Owner Information	
Name:	Dana Brumitt
Mailing Address: (if different from Property)	612-327-6240 -Jonathan Sells -Realtor
Phone:	612-718-9213
Email:	dsbrumitt@gmail.com

Inspector Information	
Name:	
Company/ Organization	License number:
Phone:	Email:

Inspection			
System	Standard	Pass	Fail
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.	X	
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.	X	
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.	X	
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)	X	
Notes:	Reinforced fernco connecting replacement piece on the house side. Reinforced fernco connecting PVC-PVC on down stream side. House side of existing pipe is transite. Ouverson provided video of patch 4" 24" Patch.		
Toilet Removed For Inspection:	<input type="radio"/> Yes <input type="radio"/> No		

Inspectors Signature:	Date:
Owners Signature:	Date:

City Review	
<input checked="" type="checkbox"/> Compliant	<input type="checkbox"/> Corrective Action Required
Certificate of Compliance Expires: 11/7/2024	Corrective Action Due by:
Date: 11/8/2024	Signature: <i>Kellie Hoen</i>
	Name: Kellie Hoen