Task # 97051

Date (

Date Called in	
Date Scheduled	8-12-25

City Of Orono Point of Sale Sanitary Sewer Service L&I Compliance Inspection Form

Cinot S		- · · · · · · · · · · · · · · · · · · ·	•					
Property Address: 2524 Sandstone Lane								
PID: 3311823110019								
			oformation					
Name:	Tom	Renee Keller		<u>_</u>				
Mailing Address: (if different from Property)								
Phone: 612-396-2951 Email: andrew.spilscth@compass.com								
			Information	·				
Name:		Jimmy Nelson Kyle Sw		,				
Company/ Organi	zation	City of Orono Highview Plumbing	License number:					
Phone:		952-249-4686 612-916-1685	Email:					
1 none.			Dilain	<u></u>				
		Inspe	ection					
System	Stand				Pass	Fail		
Roof Drains			should not be connected to the s					
		sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open						
	connec	tions to the sanitary sewer usin	ig a non-shrink permanent mate					
Paradalar		t the roof drains onto the ground						
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then							
Dianis	pumped outside of the building. Foundation drains should not be connected							
	to the sanitary sewer.							
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump							
	system includes drain tile, a sump pit, a sump pump, a float or switch, and a							
	drain line. Sump pumps should not be connected to the sanitary sewer.							
Sewer Service								
Line	main line, shall be in a safe and functional condition and shall be free from all							
	leaks, failures including but not limited to partially collapsed sections or tree							
	root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)							
Notes: Passed Inspection.								
Toilet Removed	o Yes	o No						
For Inspection:	O 1 CS	. 0 140						
1 of majordion.			·-·		-			
		···						
Inspectors Signature: Date:			Date:					
			412.205					
<u>-</u>								
1/2		City F	leview			_		
M Compliant								
Certificate of Compliance Expires: 8-12-2035 Corrective Action Due by:								
Date: 8-13-2025 Signature: Ideather Suries								
Traine. Meatiner Swig 9								

Service Line Inspection Details

Weather Conditions:	
Approximate Depth of Service	
Type and Size of Service	
Overall Condition of Service Pipe	

Please no	ote all connections, fittings, points of concern on service line including infiltration, tree root, cracks, misaligned joints, etc. This report must include a digital copy of the televising.
Feet	Comment
Example: 0 1-10	Start for 4" cleanout in NE corner of Basement Misaligned joint –Infiltration
0	4" PUL STACK. C.U. FN MECH. ROOM
29	FINAL CO. TEST TEG MAIN
83.5	TEST TEG
108	MAIN
Notes:	