



TASK 67634

Date Called in	9/1/2022
Date Scheduled	9/9/2022 10:30 AM

City Of Orono
Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Inspected 9/25/2023 -New home connect

Property Address:	2475 Dunwoody Ave
PID:	2011723220014

Owner Information			
Name:	Scott Landgraf		
Mailing Address: (if different from Property)	CERTIFIED EXPIRES: 9/26/2033		
Phone:	651-955-9663	Email:	Scott@izzamanufacturing.com

Inspector Information			
Name:			
Company/ Organization		License number:	
Phone:		Email:	

Inspection			
System	Standard	Pass	Fail
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.	X	
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.	X	
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.	X	
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)	X	
Notes:	New home connected and inspected on 9/25/2023 and 9/26/2023 Sewer service comes out of home by west garage door. Service comes out 4' to a 45 degree. Then 45ft to a 45 degree. Then 70' to a cast iron sewer service.. Could not find 6" service. 9/26/2023 From SE corner of home and connects to a Y from garage sewer service. Cleanout is on Y from garage. 5lb air test for 15 minutes. All OK.		
Toilet Removed For Inspection:	o Yes o No		

Inspectors Signature:	Date:
Owners Signature:	Date:

City Review	
<input checked="" type="checkbox"/> Compliant	<input type="checkbox"/> Corrective Action Required
Certificate of Compliance Expires: 9/26/2033	Corrective Action Due by:
Date: 9/26/2023	Signature: <i>Kellie Hoan</i> Name: <i>Kellie Hoan</i>

Type text here