TASK 84884

Date Called in 5/28/2024 Date Scheduled 5/31/2024 10:30 AM

City Of Orono

City Of Orono Reinspected after repairs 6/6/2024
Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Property Address:		2474 Carman Street				
PID:		2011723120027				
Owner Information						
Name: Scott Edwards						
Mailing Address:						
(if different from Property) Realtor Ellen Dehaven						
110perty)		17-5555	Email: edehaven@cbrea	lty com		
Thoric. 012-017-0000 Email: edenaven@coreaty.com						
Inspector Information						
Name:						
Company/ Organization		License number:				
Phone:			Email:			
,						
Inspection						
System	Standard				Pass	Fail
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary				X	
		ewer but should discharge to the ground outside of a building. If the roof rains are connected to the sanitary sewer, disconnect them, plug any open				
	connections to the sanitary sewer using a non-shrink permanent material, and					
	redirect the roof drains onto the ground outside the building.					
Foundation	Foundation drains are underground pipes that collect storm water from				x	
Drains	around the base of a building and into a sump basket, where it is then					
	pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.					
Sump Pumps		Sump pumps are designed to capture surface or ground water that enters			x	
	basements or crawl spaces and pump it away from the house. The basic sump					
	system includes drain tile, a sump pit, a sump pump, a float or switch, and a					
drain line. Sump pumps should not be connected to the sanitary sewer.						
Sewer Service					X	
Line	main line, shall be in a safe and functional condition and shall be free from all					
	leaks, failures including but not limited to partially collapsed sections or tree					
	root intrusion. The sanitary sewer lines shall meet the City Code standards and					
Notage	specifications. (Details on back of this sheet)					
Notes: Spot repair 2' from west side of house. 4' PVC with ferncos and						
	stainless steel bands. Task#85111 -James N 6/6/2024					
Toilet Removed	o Yes	○ No				
For Inspection:						
Tor mspection.						
Inspectors Signature: Date						
				Date:		
City Review						
Compliant Corrective Action Required						
Certificate of Compliance Expires: 6/6/2034 Corrective Action Due by:						
Date: Signature: Hills Holes						
6/6/2024 Nama: Kallia Haan						