

Date Called in	
Date Scheduled	

City Of Orono Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Property Address:	1034 Loma Linda Ave
PID:	0711723140055

Owner Information					
Name:	Ted Hanna			gel.	
Mailing Address:					
(if different from	* 10.				*
Property)				1	
Phone:	612-751-1622		Email:	tedhanna@qwestoffice.net	

	Inspector I	nformation	
Name:	Greydon Boldt		1
Company/ Organization	Integrity Sewer Solution LLC	License number:	PB807112
Phone:	320-372-0932	Email:	Integritysewersolutions@outlook.c

Inspection				
System	Standard	Pass	Fail	
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.	X		
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.	X		
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.	X		
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)	X		
Notes:	Video provided by Integrity Sewer Solution LLC and reviewed	by Sco	tt O.	
Toilet Removed For Inspection:	∘ Yes ♀ No			

Inspectors Signature:	Date: 7/22/2024
Owners Signature:	Date:

	City	Review	
▼ Compliant		☐ Corrective Action Required	
Certificate of Compliance Expires: 7/16/2034		Corrective Action Due by:	
Date:	Signature:	lletoen	
7/23/2024	Name: Kellie Hoen	. 4	

Service Line Inspection Details

Weather Conditions:	Clear
Approximate Depth of Service	7-10 feet
Type and Size of Service	4" cast iron and 4" plastic pvc
Overall Condition of Service Pipe	No signs of issues

Please note all connections, fittings, points of concern on service line including infiltration, tree root,				
cracks, misaligned joints, etc.				
Feet	This report must include a digital copy of the televising. Comment			
Example:	Comment			
0	Start for 4" cleanout in NE corner of Basement			
1-10	Misaligned joint –Infiltration			
0	Cleanout at exterior of house			
	Oleanout at exterior of flouse			
5'	4" cast iron			
60'	4" plastic PVC			
00				
88'	City main connection			
Notes:				