Chovol Services

TASK#76520

 Date Called in
 7/27/2023

 Date Scheduled
 7/31/2023 10:45

City Of Orono Reinspected after manhole raised 8/15/2023 Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Property Address:	1800 SHADYWOOD RD
PID:	1711723210026

CERTIFIED
CERTIFIED
also lassa
(PIRES: 8/15/2033
ail.com
-

Inspector Information				
Name:				
Company/ Organization		License number:		
Phone:		Email:		

Inspection				
System	Standard	Pass	Fail	
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.	Х		
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.	х		
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.	х		
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)	х		
Notes:	Manhole on North side of driveway at 1810 Shadywood. This manhole has 1800 and 1810 sewer services inside. Manhole was raised to driveway height on 8/15/2023 as requested for compliancy.			
Toilet Removed For Inspection:	∘ Yes ∘ No			

Inspectors Signature:	Date:
Owners Signature:	Date:

City Review				
▼ Compliant		☐ Corrective Action Required		
Certificate of Compliance Expires: 8/15/2033		Corrective Action Due by:		
Date:	Signature:	Walken		
8/15/2023	Name: Kellie Hoen			