



TASK 83722

Date Called in 4/4/2024

Date Scheduled ~~4/5/2024 2:00 PM~~

City Of Orono

Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

4/10/24 11:00 AM

Property Address:	3465 Crystal Place
PID:	1711723430008

Owner Information			
Name:	Natasha Fedorenko		
Mailing Address: (if different from Property)			
Phone:	952-905-1112	Email:	natasha.ahmetshin@gmail.com

Inspector Information			
Name:			
Company/ Organization		License number:	
Phone:		Email:	

Inspection			
System	Standard	Pass	Fail
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.	X	
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.	X	
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.	X	
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)		X
Notes:	Clay piper roots		
Toilet Removed For Inspection:	☒ Yes ☐ No		

Inspectors Signature: <i>Scott Justin</i>	Date: 4-10-24
Owners Signature:	Date:

City Review			
☐ Compliant	☒ Corrective Action Required		
Certificate of Compliance Expires:	Corrective Action Due by: 7/10/2024		
Date: 4/10/2024	Signature: <i>Kellic Horn</i>		
	Name: Kellic Horn		

Service Line Inspection Details

Weather Conditions:	
Approximate Depth of Service	
Type and Size of Service	
Overall Condition of Service Pipe	

Please note all connections, fittings, points of concern on service line including infiltration, tree root, cracks, misaligned joints, etc. This report must include a digital copy of the televising.	
Feet	Comment
Example:	
0	Start for 4" cleanout in NE corner of Basement
1-10	Misaligned joint -Infiltration
0	
17'	mineral deposits
44'	roots & switch to cast pipe
48'	roots
52'	roots
56'	roots
60'	roots
65'	roots
68'	roots & offset set pipe
72'	roots
74'	roots
77'	roots
82'	roots
100'	main
Notes:	pulled toilet to access service line

2 1/2" pipe