Task 84354

City Of Orono

Date Called in 4/29/2024 Date Scheduled 5/3/2024 7:30 AM
Inspected After Repairs 5/17/2024

Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form										
Property Address:		2256 Shadywood Road								
PID:		1711723430125								
Owner Information										
Name:	Name: Mario J. Cocchiarella									
Mailing Address: (if different from Property)	Minneapolis, MN 55403									
Phone:	612-8	68-7582	En	Email: MAPDVL@MSN.COM						
			Inspe	ector Infor	matio	on		\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		
Name:				171						
Company/ Organizati				Lic	License number:					
Phone:				En	Email:					
Inspection										
System	Dundard						Fail			
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.									
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.									
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.									
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)									
Notes:	Coppin dug sewer service open on SE corner of home. Ouverson lined sewer service 50' to main. 48" Sch40 PVC Repair Video of Liner provided.									
Toilet Removed For Inspection:	o Yes	o No						N		
			-							
							Dota			
Inspectors Signature:			_		Date:					
Owners Signature:					Date:					
				City Revie	11/					
				City Kevie	VV					

City Review							
⊠ Compliant	2	☐ Corrective Action Required					
Certificate of Compliance E	xpires: 5/17/2034	Corrective Action Due by:					
		liotoen					
5/17/2024	Name: Kellie Hoen						