

Date Called in 4/17/2024 Date Scheduled 5/1/2024 2:00 PM

City Of Orono Inspected After Repairs 7/31/2024 Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Pol	nt of Sale	e Sannary Sewer Servi	ce 1&1 Comphance Inspec	cuon Fori	Ш		
Property Address:		4435 North Shore Drive					
PID:		0711723340004					
	•						
		Owner In	nformation				
Name: Todd Lundman							
Mailing Address: (if different from Property)							
Phone: 952-		-472-3415 Email: toddlundman@gmail.com					
		Inspector 1	Information				
Name:			T				
Company/ Organi	zation		License number:				
Phone:			Email:				
	•						
		Inspe	ection				
System	Standa	- W 5-1			Pass	Fail	
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.				×		
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.				×		
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.				×		
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)						
Notes:	Ouverson lined 6' from west entry to home, 80' of 4" and 5' 6" to mainScott O. 7/31/2024						
Toilet Removed For Inspection:	∘ Yes ∘ No						
·				T 5 .			
Inspectors Signature:			Date:				
Owners Signature: Date:							
		ai. P				(6.3)	
V a		City R		D			
Compliant Corrective Action Required							
Certificate of Compliance Expires:7/31/2034 Corrective Action Due by:							
Date: Signature: Kullettour							
7/31/2024		Name: Kellie Hoen					