

Date Called in 3/05/25 Date Scheduled 3/11/25 @ 1pm

City Of Orono Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Property Address:	3477 Lyric Avenue
PID:	1711723430156

	Owner In	formation		
Name:	Christopher Pass		Jennifer Zinn - Realtor	Hans-Realtor
Mailing Address:	1201 6th Street S.		612-229-8290	612-964-811
(if different from Property)	Hopkins, MN 55343		Jzinn@cbrealty.com	
Phone:	952-270-6380	Email:		

	Inspector I	nformation	0.000
Name:			
Company/ Organization		License number:	
Phone:		Email:	

Inspection			
System	Standard	Pass	Fail
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.	K	
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.	K	
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.	K	
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)		K
Notes:			
Toilet Removed For Inspection:	o Yes Ano		

Inspectors Signature: ()	Date:
Owners Signature: Mmy Velson	Date: 3-11-25

ty Review,
Corrective Action Due by: 6-11-25
the Smen
ther Smieja

Service Line Inspection Details

Weather Conditions:	
Approximate Depth of Service	
Type and Size of Service	
Overall Condition of Service Pipe	

Please note all connections, fittings, points of concern on service line including infiltration, tree root, cracks, misaligned joints, etc. This report must include a digital copy of the televising.		
Feet	Comment	
Example: 0 1-10	Start for 4" cleanout in NE corner of Basement Misaligned joint –Infiltration	
81'9"	Main Transition Cast to Clay PROPER Roots 7 to 12	
66'5"	Transition Cast to Clay poon	
	Roots 7 to 12	
Notes:	Video did not Save on USB Sticks having Issues with this happening.	