



Task # 96393

Date Called in	
Date Scheduled	7/25/25

City Of Orono
Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Property Address:	3895 Bayside Road
PID:	0511723230009

Owner Information			
Name:	Jeff Strandberg		
Mailing Address: (if different from Property)			
Phone:	952-994-6381	Email:	Jeff.strandberg@gmail.com

Inspector Information			
Name:	Jimmy Nelson Kyle Swanson		
Company/ Organization	City of Orono Highview Plumbing	License number:	
Phone:	952-249-4686 612-916-1685	Email:	

Inspection			
System	Standard	Pass	Fail
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.	✓	
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.	✓	
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.	✓	
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)	✓	
Notes:	Unable to tellview entire line Due to not finding cleanout. Everything that was inspected was in good standing.		
Toilet Removed For Inspection:	<input type="radio"/> Yes <input type="radio"/> No		

Inspectors Signature:		Date:	7-21-25
Owners Signature:		Date:	250625 2025

City Review			
<input checked="" type="checkbox"/> Compliant	<input type="checkbox"/> Corrective Action Required		
Certificate of Compliance Expires: 7-25-2035		Corrective Action Due by:	
Date:	Signature:		
7-28-2025	Heather Smiley		
	Name:		
	Heather Smiley		

Service Line Inspection Details

Weather Conditions:	
Approximate Depth of Service	
Type and Size of Service	
Overall Condition of Service Pipe	

Please note all connections, fittings, points of concern on service line including infiltration, tree root, cracks, misaligned joints, etc. This report must include a digital copy of the televising.	
Feet	Comment
Example: 0 1-10	Start for 4" cleanout in NE corner of Basement Misaligned joint - Infiltration
0	4" CAST CLEAN OUT NEXT TO OFFICINE WALL IN BACK YARD PAVEMENT PATIO
7'	PVC
120'	TEE
206'	END OF CAMERA PUSH CABLE
Notes:	LOCATED TEE AT 120' AND ATTEMPTED TO FIND CLEAN OUT. I WAS INFORMED AFTER I LEFT THE PROPERTY THAT THE PLUMBING FROM THE ADDITION WAS TIED INTO THAT LOCATION AND THE CLEANOUT WAS PROBABLY REMOVED.