



Date Called in	
Date Scheduled	

City Of Orono
Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Property Address:	1105 Brown Road South
PID:	1011723240004

Owner Information			
Name:	Nicole Middendorf		
Mailing Address: (if different from Property)			
Phone:	612-360-4355	Email:	Nicole@prosperwell.com

Inspector Information			
Name:	Hunter Gille		
Company/ Organization	City of Orono	License number:	
Phone:	952-249-4686	Email:	

Inspection			
System	Standard	Pass	Fail
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.		
Foundation Drains	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.		
Sump Pumps	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.		
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)	✓	
Notes:	Reviewed repair video from Marvel Sewer and Drain for: two 2' patch repairs to be installed through outside clean out for mineral deposits at 113' and 125'. Passed inspection and in compliance through 7-28-2035 - Hunter Gille		
Toilet Removed For Inspection:	o Yes o No		

Inspectors Signature:	Date:
Owners Signature:	Date:

City Review	
<input checked="" type="checkbox"/> Compliant	<input type="checkbox"/> Corrective Action Required
Certificate of Compliance Expires: 7-28-2035	Corrective Action Due by:
Date: 7-29-2025	Signature:
	Name: Heather Smieja