

TASK 65503

Date Called in 6/16/2022

Date Scheduled 6/24/2022 8:30 AM

City Of Orono Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Duamanta, Addraga		540 Orono Orchard Rd						
Property Address:								
PID: 0211723310055								
		0	or Informati					
Owner Information Name: Sandra Larson								
Mailing Address:								
(if different from	2265-161-810							
Property)							***************************************	
Phone: 612-670-3456 Email: melissa.johnson@cbburnet.com								
		•						
3.7		Inspec	tor Informat	ion				
Name:			Licons	a numbor:	T			
Company/ Organization			License number:					
Phone:			Email:					
		I	nspection					
System	Standa	rd				Pass	Fail	
Roof Drains	Roof drains and leaders Roof drains should not be connected to the sanitary							
	sewer but should discharge to the ground outside of a building. If the roof							
	drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and							
	redirect the roof drains onto the ground outside the building.							
Foundation	Foundation drains are underground pipes that collect storm water from							
Drains	around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected							
	to the sanitary sewer.							
Sump Pumps	mp Pumps Sump pumps are designed to capture surface or ground water that enter							
1 1	basements or crawl spaces and pump it away from the house. The basic sump							
	system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.							
Sewer Service Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary								
Line	Sewer Lines. All sanitary sewer lines serving Property, from the house to the						:	
	main line, shall be in a safe and functional condition and shall be free from all							
	leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and							
	specifications. (Details on back of this sheet)							
Notes:								
	unable to inspet cannot get through with camera.							
T. 11.4 D. 1								
Toilet Removed	o yes	O INO						
For Inspection:				***************************************				
		/						
Inspectors Signature: Date:								
Owners Signature:						Date:		
		C	ity Review					
☐ Compliant								
Certificate of Compliance Expires:			Correct	Corrective Action Due by: 9/27/2022				
Date: Signature: Kelletheer								
6/27/2022 Name: K1/1/2 Hour								
Alv. Handle								