

Date Called in	
Date Scheduled	

City Of Orono Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Property Address:	15 Myrtlewood Road
PID:	3611823330013

Property Address	•	15 мупіемоод Коад				
PID:		3611823330013				
		Owner Information				
Name:		CERT				
Mailing Address: (if different from Property)		EXPIRES: 8/9/2032				
Phone:		Email:				
		Inspector Information				
Name:		The control of the co				
Company/ Organization		License number:				
Phone:		Email:				
		Inspection				
System	Stanc		Pass	Fail		
Roof Drains	Roof d sewer drains connec	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.				
Foundation Drains	Found around pumpe	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.				
Sump Pumps	Sump baseme system	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.				
Sewer Service Line	Sewer main li leaks, : root in	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)				
Notes:		er service to new home connected and inspected 8/09/20	22			
Toilet Removed For Inspection:	o Yes	s o No				
Ingnostona Cionat	uro	Date				
1 0						
Owners Signature: Date:						
		City Review				

City Review					
★ Compliant		☐ Corrective Action Required			
Certificate of Compliance Expires: 08/09/2032		Corrective Action Due by:			
Date:	Signature: XI	letoen			
4/18/2023	Name: Kellie Hoen				