## TASK 87983



## Date Called in 10/9/2024 Date Scheduled 10/11/2021 1:00 PM

# City Of Orono Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Property Address:		1453 Park Drive					
PID:		0711723420022					
	•					A 5	
			nformation				
Name:	Justin	Justin & Nicolle O'Keefe					
Mailing Address: (if different from Property)							
Phone:	612-213	612-213-8989 Email: Chelsey@LakesMN.com					
Inspector Information							
Name:							
Company/ Organi	zation		License number:				
Phone:			Email:			8	
			pection				
System	Standa				Pass	Fail	
Roof Drains	sewer bu drains ar connecti redirect	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.					
Foundation Drains	around to	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.					
Sump Pumps	Sump pu basemen system in	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.					
Sewer Service Line	Sewer L main line leaks, far root intro	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)					
Notes:	i						
* .		,					
Toilet Removed O Yes No For Inspection:							
Inspectors Signature: Tusting (Link Date:			Date:	0/11	124		
Owners Signature: Date:							
City Review							
Compliant   Corrective Action Required							
Certificate of Compliance Expires: /0/11/2034   Corrective Action Due by:							
Date: Signature: Kelle Hoen							
10/11/2024 Name: Kelle Hoen							

## Service Line Inspection Details

Weather Conditions:	
Approximate Depth of Service	
Type and Size of Service	CP Y"
Overall Condition of Service Pipe	

Please note all connections, fittings, points of concern on service line including infiltration, tree root, cracks, misaligned joints, etc.  This report must include a digital copy of the televising.					
Feet	Comment				
Example: 0 1-10	Start for 4" cleanout in NE corner of Basement Misaligned joint –Infiltration				
0					
Ø	18' T. 96' Pump bashet Clean out in basement utility man				
0	Clean out in basement utility from				
Notes:					