

## Date Called in Date Scheduled

## City Of Orono

City Of Orono Reinspected after repairs 10/24/2024
Point of Sale Sanitary Sewer Service I&I Compliance Inspection Form

Property Address:		1161 Elmwood Ave					
PID:		0711723140073					
		Owner Info	ormation				
Name: Mike Spitenappointment made by Andi Kostiuk							
Mailing Address: (if different from Property)	ifferent from						
Phone:	612-840-7791 Email: ajkostiuk@cbburnet.com						
Thone.	1012-0	10-11-01	Eman: ajkostak@obban	ICT. CO111			
		Inspector Ins	formation				
Name:							
Company/ Organi	zation	1	License number:				
Company, Organi	Zunon		Erconse mannoer.				
Phone:		]	Email:		n.		
		Inspec	tion				
System	Standard				Pass	Fail	
Roof Drains		Roof drains and leaders Roof drains should not be connected to the sanitary					
	sewer but should discharge to the ground outside of a building. If the roof						
	drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and						
	redirect the roof drains onto the ground outside the building.						
Foundation		Foundation drains are underground pipes that collect storm water from					
Drains	around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected				X		
					' '		
Cyman Dyman	to the sanitary sewer.  Sump pumps are designed to capture surface or ground water that enters				-	-	
Sump Pumps	basements or crawl spaces and pump it away from the house. The basic sump						
	system includes drain tile, a sump pit, a sump pump, a float or switch, and a				X		
	drain line. Sump pumps should not be connected to the sanitary sewer.						
Sewer Service	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary						
Line	Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all						
	leaks, failures including but not limited to partially collapsed sections or tree				$\times$		
	root intrusion. The sanitary sewer lines shall meet the City Code standards and						
	specifications. (Details on back of this sheet)						
Notes:	Repaired and video provided 10/25/2024.						
			•				
Toilet Removed	o Yes	o No					
For Inspection:	0.162 0.140						
roi inspection.							
Inspectors Signature: Date:							
Owners Signature: Date:							
City Review							
Compliant   Certificate of Compliance Expires: 10/25/2034   Corrective Action Required  Corrective Action Due by:							
Date: Signature:							
10/31/2024 Name: Kellie Hoen							